



SUNY Oswego  
Facilities Services  
Monthly Project Update

December, 2016

Project #	1024-4
Project Name	Tyler Hall - Improvements to Sheldon Ballroom

Project Scope	<p>Sheldon Ballroom - Build a new soffit to house the projector, replace carpeting, patch/paint new soffit/existing walls, replace lighting controls, add stage lights, replace moving speakers with wall mounted speakers, and add ADA hearing loop.</p> <p>Sheldon 2nd Level Lobby/Corridor - Remove existing hard walls not original to the building, rework sprinkler, patch/paint existing walls, and replace carpeting.</p>
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Karis Wiggins Designs	AVL Designs Inc.
Contractors	The Effect Group, Inc.	Rice Painting

Project Update	<p>The schedule for the acoustical panel install is now January, 30th through February, 13th. The acoustical panels are scheduled to arrive in late January, arrangements have been made with the campus to allow for storage of materials and equipment in the room during the February, 8th music department show. Facilities to supply/install pipe and drape to conceal contractor material and equipment</p>
----------------	---

Project Schedule	Project Start Date	10/27/2014
	Project Finish Date	03/16/2018
	Planning Start Date	10/27/2014
	Planning Finish Date	12/09/2014
	Design Start Date	07/27/2015
	Design Finish Date	11/06/2015
	Construction Start Date*	12/28/2015
	Construction Finish Date*	03/16/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 215,301
	Projected Costs	\$ 186,051
	Projected Budget Variance	\$ 29,250