



SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	1075-01	
Project Name	Tyler Hall 1A - Drawing and Painting Rooms	
Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.	
Project Phase	C4 - Substantially Complete / Punchlist	
Current Project Coordinator	Bob Lloyd	
Consultants	Architectural Resources	
Contractors	Bouley Associates	Knapp Electric, Inc.
Project Update	Bob Lloyd 12/11/17 Ordering FFE items per SCMA schedule	
Project Schedule	Project Start Date	12/22/2015
	Project Finish Date	07/27/2018
	Planning Start Date	12/22/2015
	Planning Finish Date	02/03/2016
	Design Start Date	02/01/2016
	Design Finish Date	08/08/2016
	Construction Start Date*	12/01/2016
	Construction Finish Date*	07/27/2018
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$907,891
	Projected Costs	\$779,545
	Projected Budget Variance	\$128,346