



# SUNY Oswego Facilities Services Monthly Project Update

February, 2017

Project #	100005
Project Name	Culkin Renovations

Project Scope	<p>7th Floor President's Suite (x2) - Phase 1 - done , Phase 2 in progress</p> <p>7th Floor VP for Student Affairs and Conference Room - Done</p> <p>7th Floor Provost and Hallways - Pending</p> <p>Note-Phoenix Center Furniture for Extending Learning and Campus Center - Continuing Ed - Furniture for 151A are separate projects which some of this funding was moved into.</p>
---------------	---

Project Phase	D4 - Des. Dev
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	
----------------	--

Project Schedule	Project Start Date	07/20/2015
	Project Finish Date	08/10/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	07/20/2015
	Construction Finish Date*	08/10/2015
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 502,855
	Projected Costs	\$ 460,956
	Projected Budget Variance	\$ 41,899