



SUNY Oswego  
Facilities Services  
Monthly Project Update

February, 2017

Project #	100019
Project Name	Metro Center Finishes and Furniture

Project Scope	
---------------	--

Project Phase	C5 - In Closeout
---------------	------------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	C&S Engineers Inc.	
Contractors	PAC & Associates of Oswego Inc.	Rice Painting

Project Update	Open issues are resolved. Final payment has been made. The work for the WRVO studio space improvements is complete.
----------------	---

Project Schedule	Project Start Date	09/18/2013
	Project Finish Date	09/18/2013
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 250,000
	Projected Costs	\$ 80,153
	Projected Budget Variance	\$ 169,847