



SUNY Oswego
Facilities Services
Monthly Project Update

February, 2017

Project #	100021
Project Name	Funnelle Hall Roof Replacement

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Joe Messmer
-----------------------------	-------------

Consultants		
Contractors		

Project Update	
----------------	--

Project Schedule	Project Start Date	09/19/2013
	Project Finish Date	03/09/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	06/02/2014
	Construction Finish Date*	03/06/2015
	Equipment Start Date	09/19/2013
	Equipment Finish Date	09/19/2013

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 698,981
	Projected Costs	\$ 617,983
	Projected Budget Variance	\$ 80,998