



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

February, 2017

Project #	100052
Project Name	Campus Center - Continuing Ed - Furniture for 151A

Project Scope	
---------------	--

Project Phase	D4 - Des. Dev
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants		
Contractors		

Project Update	Closed AJB
----------------	------------

Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	05/13/2016
	Planning Start Date	08/19/2014
	Planning Finish Date	10/01/2014
	Design Start Date	10/12/2014
	Design Finish Date	04/17/2015
	Construction Start Date*	03/20/2015
	Construction Finish Date*	05/12/2016
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 50,676
	Projected Costs	\$ 51,058
	Projected Budget Variance	\$ (383)