



SUNY Oswego  
Facilities Services  
Monthly Project Update

February, 2017

Project #	100065
Project Name	Program Study for Intramural and Recreation

Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	JMZ Architects and Planners P.C.	
Contractors		

Project Update	Final presentation to stakeholders was held on January 26, 2017 and overall was positive. Stakeholders had until February 10, 2017 to submit final comments to JMZ. Stakeholders had some final comments on gym, office, and bathroom layouts. JMZ is working on a draft of the final program study. Once received, Oswego will have two weeks to review. Presentation and floor plans have been uploaded to the Facilities Services website.
----------------	---

Project Schedule	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/25/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 105,000
	Projected Costs	\$ 1,958
	Projected Budget Variance	\$ 103,042