



SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100069
Project Name	Campus Center - Repairs and Upgrades

Project Scope	<p>This is the parent project for a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, replacement of the Arena netting hoist system (1069-01), a new Student Activity Center in the former Swetman Gym locker room area (1069-02). etc. Construction will be on-going from December 2015 through mid-2018. (MJL, 2017.05.09).</p>
---------------	--

Project Phase	Not Applicable
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>May 10, 2017 (M. Lotito) 1. See sub-projects for updates: Arena Netting 1069-01, Student Activity Center 1069-02.</p>
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	03/25/2020
	Planning Start Date	12/05/2014
	Planning Finish Date	08/02/2015
	Design Start Date	07/21/2016
	Design Finish Date	11/29/2017
	Construction Start Date*	01/25/2018
	Construction Finish Date*	03/25/2020
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$1,775,000
	Projected Costs	\$160,962
	Projected Budget Variance	\$1,614,038

