



## SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100073
Project Name	Repair and Replace Vehicular and Pedestrian Surfaces

Project Scope	The project will include reconstruction of asphalt roadways and parking lot #7, replacement of pedestrian surfaces with cast-in-place concrete and concrete pavers, improvement to storm water drainage and replacement of street lights. This work will take place on campus owned roads located south of State route 104.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	Foit Albert Associates	
Contractors	E-Z Paving Sealcoat Co LLC	

Project Update	Project has been completed.  11/14/17 LJG
----------------	---

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	12/29/2017
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/25/2015
	Construction Start Date*	04/01/2016
	Construction Finish Date*	08/25/2017
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$3,149,551
	Projected Costs	\$2,721,925
	Projected Budget Variance	\$427,626