



SUNY Oswego
Facilities Services
Monthly Project Update

February, 2017

Project #	100085
Project Name	Campus wide - Submitter Installations

Project Scope	<p>A direct requirement of Executive order-88 states that all energy used in a building that is 100,000 gsf or more must be metered. This project provides for the specification of adequate metering equipment and applicable installation details to accomplish the goal of the Executive Order and increase the ability to control the campus wide steam system.</p> <p>Buildings within the scope include Penfield, Lanigan, Cayuga, Sheldon, Funnelle, Hart, Hewitt, Oneida and Onondaga (MJL, 2016.05.12)</p>
---------------	---

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>February 6, 2017 (M. Lotito)</p> <p>1. USSBA submitted to move money from the Abatement line to the Construction line; limited abatement scope upon review w/ EH&S. 2. CON submitted for \$78,000 to HMI Mechanical for meter installations.</p> <p>3. Trane controls by State Contract upon approval of USSBA.</p> <p>4. Construction to begin in May 2017, complete by August 15, 2017. 5. Per Project management meeting on December 13, 2016, FM&O to administer the contract during construction.</p>
----------------	---

	Project Start Date	07/01/2015
	Project Finish Date	07/16/2018

Project Schedule *Construction Dates Include Warranty Period	Planning Start Date	
	Planning Finish Date	
	Design Start Date	08/26/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	04/10/2017
	Construction Finish Date*	07/16/2018
	Equipment Start Date	
	Equipment Finish Date	

Project Costs	Projected Budget	\$ 165,500
	Projected Costs	\$ 101,413
	Projected Budget Variance	\$ 64,087