



## SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100085
Project Name	Campuswide - Submeter Installations

Project Scope	<p>A direct requirement of Executive order-88 states that all energy used in a building that is 100,000 gsf or more must be metered.</p> <p>This project provides for the specification of adequate metering equipment and applicable installation details to accomplish the goal of the Executive Order and increase the ability to control the campus-wide steam system.</p> <p>Buildings within the scope include Penfield, Lanigan, Cayuga, Sheldon, Funnelle, Hart, Hewitt, Oneida and Onondaga (MJL, 2016.05.12)</p>
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Kevin Knopp
-----------------------------	-------------

Consultants	O'Brien & Gere
Contractors	HMI Mechanical

Project Update	<p>October 24, 2017 (Knopp)</p> <p>1. Two of the meter bodies are installed incorrectly (Hart Hall, Funnelle Hall.) They need to be horizontal instead of vertical. HMI to reinstall correctly. (First week of November time frame)</p> <p>2. Penfield meter has faulty computer. RL Stone in process of replacing. (Same time frame of completion.)</p>
----------------	--

Project Schedule	Project Start Date	07/01/2015
	Project Finish Date	01/29/2018
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	08/26/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	07/06/2017
	Construction Finish Date*	01/29/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$165,500
---------------	------------------	-----------

	Projected Costs	\$130,103
	Projected Budget Variance	\$35,397