

## SUNY Oswego Facilities Services Monthly Project Update

## February, 2018

Project #	100088	
Project Name	Campus-wide Lighting Improvement for CM/Energy. Con.	
	Energy use reduction across campus is a priority of the institution and Executive Order 88. Large-scale lighting improvements to replace older fixtures with new,	
LED units and ungraded controls can help contribute a large portion of		

LED units and upgraded controls can help contribute a large portion of the savings needed to meet our goals. This project will provide a plan to do just that in the Lee Hall Gymnasium, Lee Hall Pool, Laker Hall Gymnasium (Max Ziel), and the Marano Campus Center (MCC) Spine (ADA pedestrian passage). Additionally it will provide preliminary data for options to replace units in the MCC Convocation Center/Arena. (MJL, 2016.05.12)

Project Phase	C3 - Construction

Current Project Coordinator

**Project Scope** 

Michael Lotito

Consultants	O'Brien & Gere	
Contractors		

Project Update	<ul> <li>January 9, 2018 (M. Lotito)</li> <li>1. Design documents received from OB&amp;G for lighting system replacement in MaxZiel Gym (Laker Hall). Turned over to M&amp;O on March 7th, 2017 to evaluate for in-house installation.</li> <li>2. Design proposal requested for MCC Arena. Anticipate receipt and approval by2/1/2018.</li> <li>3. Additional projects will need design work to bring them up to Construction Document status (suitable for bidding); includes The MCC Spine, Lee Hall Gym and Lee Hall Pool.</li> </ul>
----------------	---

Project Schedule	Project Start Date	06/04/2014
	Project Finish Date	09/28/2020
	Planning Start Date	09/28/2015
	Planning Finish Date	09/28/2015
	Design Start Date	06/04/2014
	Design Finish Date	04/10/2018
	Construction Start Date*	06/28/2019
	Construction Finish Date*	09/19/2019
	Equipment Start Date	06/28/2019
*Construction Dates Include Warranty Period	Equipment Finish Date	06/28/2019

Project Costs	Projected Budget	\$337,500
	Projected Costs	\$24,919
	Projected Budget Variance	\$312,581