



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

February, 2017

Project #	100092
Project Name	Hewitt Union - Rehab Rooms 232 & 233 for Aux. Services

Project Scope	New Ceiling Grid/Tile New 2x2 LED lighting fixtures New artwork LED track lighting New closet door system New Walker Display System New carpet, chair rail, cove base New Smoke Alarm, tied to panel New flat panel display, smart TV
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Jason Mirisoloff
-----------------------------	------------------

Consultants		
Contractors		

Project Update	Project is complete. Customer ordered closet doors at end of project. When doors are delivered, I will coordinate installation.
----------------	---

Project Schedule	Project Start Date	03/24/2015
	Project Finish Date	09/07/2020
	Planning Start Date	03/24/2015
	Planning Finish Date	09/07/2020
	Design Start Date	03/24/2015
	Design Finish Date	04/20/2015
	Construction Start Date*	12/21/2016
	Construction Finish Date*	05/15/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 46,975
	Projected Costs	\$ 27,097
	Projected Budget Variance	\$ 19,878