



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

February, 2017

Project #	100096
Project Name	Penfield Library Computer Lab for CTS

Project Scope	<p>Replace the central computer stations (total of 24 seats) with new computer tables and chairs allowing for better ergonomics and additional work space at each station.</p> <p>Replace the perimeter tables and chairs to match and/or coordinate.</p> <p>Replace carpet and wall base with new carpet tiles, current carpet is duct taped at the seams.</p> <p>Patch and paint all wall surfaces to freshen and / or modernize the overall look of the space.</p>
---------------	---

Project Phase	
---------------	--

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	SUNY Oswego	

Project Update	11/18/2016 JLM-Dave with Midcity confirmed an install on 11/23. ETA of 9:00, with a quick turnaround time, as a result of preassembly and 4-6 installers.
----------------	---

Project Schedule	Project Start Date	06/23/2015
	Project Finish Date	09/18/2017
	Planning Start Date	06/23/2015
	Planning Finish Date	09/18/2015
	Design Start Date	06/23/2015
	Design Finish Date	07/20/2015
	Construction Start Date*	05/29/2016
	Construction Finish Date*	09/18/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 75,110
	Projected Costs	\$ 52,402
	Projected Budget Variance	\$ 22,708