



## SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100098
Project Name	Construct Batting Cage for Athletics

Project Scope	Construct a 40' x 90' stone pad which will accept a double Batting Cage. Pad will include underdrain. Sleeves for Batting cage will be installed in pad during this project. Batting Cage installed by others.
---------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Appel Osborne Landscape Architecture
Contractors	E-Z Paving Sealcoat Co LLC

Project Update	Bob Lloyd 10/13/17  1. Construction complete 2. Final payment made 3. Moving to close-out stage
----------------	-------------------------------------------------------------------------------------------------------------

Project Schedule	Project Start Date	05/30/2016
	Project Finish Date	08/20/2018
	Planning Start Date	05/30/2016
	Planning Finish Date	07/12/2016
	Design Start Date	05/30/2016
	Design Finish Date	07/08/2016
	Construction Start Date*	10/31/2016
	Construction Finish Date*	08/17/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$35,200
	Projected Costs	\$30,873
	Projected Budget Variance	\$4,327