



SUNY Oswego
Facilities Services
Monthly Project Update

February, 2017

Project #	100101
Project Name	Campus wide Drinking Fountain Replacements

Project Scope	Ten existing drinking fountains will be replaced with new bottle filling stations to provide chilled, filtered water in an quick, easy delivery method for refilling water bottles. The units will be installed prior to the fall 2017 semester in Marano Campus Center, Mahar Hall, Hewitt Union, Lanigan Hall, Rich Hall and Littlepage Fitness center. (MJL, 2016.05.12).
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors	Wilkins Mechanical Inc.	

Project Update	<p>February 6, 2017 (M. Lotito)</p> <p>1. TCR-2 submitted on 1/11 for Phase-II work (6 units in Culkin): \$19,056 w/ Wilkins Mechanical.</p> <p>2. Anticipate Phase-II installations to start in February 2017 and proceed through June 2017.</p>
----------------	---

Project Schedule	Project Start Date	09/23/2015
	Project Finish Date	08/01/2018
	Planning Start Date	09/23/2015
	Planning Finish Date	11/06/2015
	Design Start Date	12/28/2015
	Design Finish Date	05/02/2016
	Construction Start Date*	05/17/2016
	Construction Finish Date*	08/01/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 70,000
	Projected Costs	\$ 59,969
	Projected Budget Variance	\$ 10,031