



## SUNY Oswego Facilities Services Monthly Project Update

February, 2018

|              |                           |
|--------------|---------------------------|
| Project #    | 100104                    |
| Project Name | Downtown: OBCR Relocation |

|               |   |
|---------------|---|
| Project Scope | Renovate space downtown to support Office of Business and Community Relations |
|---------------|---|

|               |                   |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

|                             |                  |
|-----------------------------|------------------|
| Current Project Coordinator | Jason Mirisoloff |
|-----------------------------|------------------|

|             |                         |  |
|-------------|-------------------------|--|
| Consultants | Dwyer Architectural LLC |  |
| Contractors | Rowlee Construction Inc |  |

|                |   |
|----------------|---|
| Project Update | JLM 9/12/2017 Exterior signage for 34 Bridge Street and 121 East First Street are scheduled to be installed on 9/12/2017. |
|----------------|---|

|                  |                           |            |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date        | 02/15/2016 |
|                  | Project Finish Date       | 07/12/2019 |
|                  | Planning Start Date       | 02/15/2016 |
|                  | Planning Finish Date      | 03/30/2016 |
|                  | Design Start Date         | 02/16/2016 |
|                  | Design Finish Date        | 07/11/2016 |
|                  | Construction Start Date*  | 08/02/2016 |
|                  | Construction Finish Date* | 07/12/2019 |
|                  | Equipment Start Date      |            |
|                  | Equipment Finish Date     |            |

\*Construction Dates Include Warranty Period

|               |                           |           |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget          | \$102,000 |
|               | Projected Costs           | \$0       |
|               | Projected Budget Variance | \$102,000 |