



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

February, 2017

Project #	100114
Project Name	Exterior Wayfinding Signage Ph II

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Mary DePentu
-----------------------------	--------------

Consultants		
Contractors		

Project Update	<p>February 7, 2017 (M. Lotito)</p> <p>1. Bids received on January 10th, 2017. PAC Associates apparent low at \$42,000. Contract process awaiting USSBA by MP. 2. Contract Administration will be by FM&O (Becky Kempney/Grounds) per Project Management meeting on 12/13/2016.</p>
----------------	---

Project Schedule	Project Start Date	04/05/2016
	Project Finish Date	06/08/2018
	Planning Start Date	04/05/2016
	Planning Finish Date	05/02/2016
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	11/25/2016
	Construction Finish Date*	06/08/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 54,682
	Projected Costs	\$ 47,656
	Projected Budget Variance	\$ 7,026