



SUNY Oswego  
Facilities Services  
Monthly Project Update

February, 2017

Project #	100122
Project Name	Campus wide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	Priority one and two rooms are operational. Occupied/vacant locks need to be installed on priority two rooms. Lock completion date is still unknown at this time due to ordering issues. HR has been informed that the lactation rooms are operational. Keys have been issued to front desks of res halls and library for lactation rooms that are locked 24/7.
----------------	---

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 66,400
	Projected Costs	\$ 18,905
	Projected Budget Variance	\$ 47,495