



## SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100127
Project Name	Penfield Library - Rehab Main Entry Vestibule

Project Scope	<p style="text-align: center;">Replace ceiling with a 2 x 2 grid system with new ceiling tile          Replace lighting with two new LED lighting fixtures          Replace wall HVAC unit (heat) with new (maintenance to obtain the cost), unit does not work properly          Paint and patch all walls          Repair damage to existing concrete floor, apply epoxy coating floor finish (maintenance to obtain the cost)</p>
---------------	--

Project Phase	P1 - Planning
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants		
Contractors		

Project Update	2-20-18 - TLM - Heater installed - punch list completed. Project in closeout phase
----------------	--

Project Schedule	Project Start Date	09/01/2016
	Project Finish Date	01/25/2019
	Planning Start Date	09/01/2016
	Planning Finish Date	12/06/2016
	Design Start Date	09/01/2016
	Design Finish Date	09/28/2016
	Construction Start Date*	10/08/2017
	Construction Finish Date*	01/25/2019
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$29,362
	Projected Costs	\$0
	Projected Budget Variance	\$29,362