



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

February, 2017

Project #	100132
Project Name	Rehab Permaculture Garden

Project Scope	
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Laura Shaddak, Landscape Designer	
Contractors		

Project Update	<p>February 6, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> Landscape Architect Laura Shaddack has completed a design to rehab of the South Quadrant of the Permaculture Garden and sod/seed the remaining three quadrants. Will send plans for AVP/Admin approval 2/6/2017 and proceed upon advisement. Current budget does not include the topsoil and sod/seed work associated with the three quadrants to be returned to lawn area.
----------------	---

Project Schedule	Project Start Date	08/02/2016
	Project Finish Date	07/05/2018
	Planning Start Date	08/02/2016
	Planning Finish Date	09/14/2016
	Design Start Date	01/03/2017
	Design Finish Date	02/01/2017
	Construction Start Date*	03/15/2017
	Construction Finish Date*	07/05/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 45,000
	Projected Costs	\$ 1,350
	Projected Budget Variance	\$ 43,650