



SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100132
Project Name	Rehab Permaculture Garden

Project Scope	Re-establish the South quadrant as Permaculture/Climate Change garden to demonstrate complimentary planting techniques and the impact of climate change on native species.
---------------	--

Project Phase	D5 - Construction Documents
---------------	-----------------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Laura Shaddak, Landscape Designer	
Contractors		

Project Update	<p>January 9, 2018 (M. Lotito)</p> <p>1. Term Contract to WD Malone processed 1/9/2018 to strip, topsoil and seed two quadrants of the Piez-Lee Quad; Anticipate work to be completed by May 10, 2018.</p> <p>2. Future funding needed to re-establish Permaculture/Climate Change garden in South Quadrant per landscape architect's plans.</p>
----------------	--

Project Schedule	Project Start Date	08/02/2016
	Project Finish Date	07/12/2019
	Planning Start Date	08/02/2016
	Planning Finish Date	09/14/2016
	Design Start Date	01/03/2017
	Design Finish Date	11/21/2017
	Construction Start Date*	04/06/2018
	Construction Finish Date*	07/12/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$45,000
	Projected Costs	\$50,095
	Projected Budget Variance	-\$5,095

