



SUNY Oswego Facilities Services Monthly Project Update

February, 2018

| | |
|--------------|---------------------------------------|
| Project # | 100136 |
| Project Name | ID Location/Construct CSS Editing Lab |

| | |
|---------------|---|
| Project Scope | The project will engage an Architect to perform a Program Study and determine the physical space needs of CSS for classrooms, offices, labs, and storage rooms. |
|---------------|---|

| | |
|---------------|--------------|
| Project Phase | D1 - Program |
|---------------|--------------|

| | |
|-----------------------------|----------------|
| Current Project Coordinator | Michael Lotito |
|-----------------------------|----------------|

| | | |
|-------------|--|--|
| Consultants | | |
| Contractors | | |

| | |
|----------------|--|
| Project Update | September 13, 2017 (M. Lotito) 1. PA approved; budget requested for \$20k but no funding authorized.. 2. Draft DES created for JMZ Architects to perform program study. 3. Room 6 in Mahar identified as temporary editing space. |
|----------------|--|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 10/10/2016 |
| | Project Finish Date | 11/11/2022 |
| | Planning Start Date | 10/10/2016 |
| | Planning Finish Date | 11/22/2016 |
| | Design Start Date | 09/07/2017 |
| | Design Finish Date | 10/19/2017 |
| | Construction Start Date* | 11/17/2017 |
| | Construction Finish Date* | 11/11/2022 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|----------|
| Project Costs | Projected Budget | \$25,000 |
| | Projected Costs | \$0 |
| | Projected Budget Variance | \$25,000 |