



SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	100141
Project Name	LAC - Laker Road/Walk Remedial Stormwater Upgrade

Project Scope	Laker Hall North West, blacktop sidewalk that meets Johnson Rd next to the intersection of Barnes Dr. and Johnson Rd.
---------------	---

Project Phase	P1 - Planning
---------------	---------------

Current Project Coordinator	Becky Kempney
-----------------------------	---------------

Consultants		
Contractors	WD Malone Trucking & Excavating Inc	

Project Update	TCR 219 07172017 Estimate updated Release in process. Schedule to be set with WD Malone
----------------	--

Project Schedule	Project Start Date	04/03/2017
	Project Finish Date	10/05/2017
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	04/03/2017
	Design Finish Date	08/18/2017
	Construction Start Date*	08/31/2017
	Construction Finish Date*	10/05/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$18,000
	Projected Costs	\$0
	Projected Budget Variance	\$18,000