



SUNY Oswego  
Facilities Services  
Monthly Project Update

February, 2017

Project #	1069-01
Project Name	Campus Center - Arena Netting

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	<p>Bob Lloyd, 2/14/17</p> <ol style="list-style-type: none"> <li>Bids received; PAC construction low at \$99,900. Contract award completed.</li> <li>Construction window (arena shut-down) from July 24 through August 18, 2017</li> </ol>
----------------	--

Project Schedule	Project Start Date	12/21/2016
	Project Finish Date	12/21/2016
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 122,335
	Projected Costs	\$ 100,682
	Projected Budget Variance	\$ 21,683