



SUNY Oswego Facilities Services Monthly Project Update

February, 2018

Project #	1069-01
Project Name	Campus Center - Arena Netting

Project Scope	Removal of existing manual hoist system that raises and lowers the safety netting at each end of the Marano Campus Center Convocation Hall / Arena and replace it with a new, electrically actuated system.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Bivens & Associates Architects PLLC	
Contractors	PAC & Associates of Oswego Inc	

Project Update	Bob Lloyd 10/13/17 1. Construction Complete 2. Waiting for as-builts and O & M manuals
----------------	--

Project Schedule	Project Start Date	01/01/2015
	Project Finish Date	10/15/2018
	Planning Start Date	01/01/2015
	Planning Finish Date	03/17/2015
	Design Start Date	08/18/2015
	Design Finish Date	02/16/2016
	Construction Start Date*	07/24/2017
	Construction Finish Date*	10/15/2018
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$137,835
	Projected Costs	\$83,094
	Projected Budget Variance	\$54,741