



SUNY Oswego Facilities Services Monthly Project Update

February, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>February 9, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. This is a new sub-project. PA submitted; awaiting approval. 2. Concept review meeting held and plans reviewed w/ occupants. 3. ECA-1 to HOLT for upper level Swetman design developed (draft, ~\$10k). 4. ECA-2 to HOLT for site work design developed (draft; ~\$10k) drafted. 5. Anticipate design completion by July 2017; Construction completed by March 2018. 6. Scheduled managed by Allen Bradberry.
----------------	--

Project Schedule	Project Start Date	12/22/2016
	Project Finish Date	12/22/2016
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$ 1,468,500
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 0