



# SUNY Oswego Facilities Services Monthly Project Update

February, 2017

Project #	1075-01
Project Name	Tyler Hall 1A - Drawing and Painting Rooms

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	Bob Lloyd, 2/14/17 1. Sprinkler contractor onsite to begin installation 2. Fire Alarm contractor onsite to begin installation 3. General Contractor onsite to complete demo and frame new walls
----------------	--

Project Schedule	Project Start Date	12/22/2015
	Project Finish Date	07/27/2018
	Planning Start Date	12/22/2015
	Planning Finish Date	02/03/2016
	Design Start Date	02/01/2016
	Design Finish Date	08/08/2016
	Construction Start Date*	12/01/2016
	Construction Finish Date*	07/27/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 907,891
	Projected Costs	\$ 696,621
	Projected Budget Variance	\$ 211,270