



SUNY Oswego
Facilities Services
Monthly Project Update

January, 2017

Project #	100014
Project Name	Tyler Surge Space (Parent Project)

Project Scope	Plan, design, construct new and renovate existing spaces for use as long term surge space to accommodate the programs being temporarily displaced while Tyler Hall undergoes renovation.
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	<p>Bob Lloyd, 1/13/16</p> <ol style="list-style-type: none"> 1. Abatement of floor tile on second floor hallway - complete 2. Floor grinding and floor base installation of second floor hallway complete 3. Patch and paint walls on second floor hallway - complete 4. Move furniture back into Tyler from surge spaces - complete 5. Rework lawn areas - complete 6. Install Sod - complete 7. Install sculpture pads - complete 8. Install Gallery hardware - complete 9. Painting of Rooms 210,205 and 206 -complete
----------------	--

Project Schedule	Project Start Date	09/18/2013
	Project Finish Date	11/05/2018
	Planning Start Date	09/18/2013
	Planning Finish Date	10/15/2013
	Design Start Date	01/23/2014
	Design Finish Date	04/13/2015
	Construction Start Date*	06/01/2015
	Construction Finish Date*	11/02/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 2,588,333
	Projected Costs	\$ 809,979
	Projected Budget Variance	\$ 1,778,353