



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

January, 2018

| | | |
|---|--|---------------|
| Project # | 100014 | |
| Project Name | Tyler Surge Space (Parent Project) | |
| Project Scope | Plan, design, construct new and renovate existing spaces for use as long term surge space to accommodate the programs being temporarily displaced while Tyler Hall undergoes renovation. | |
| Project Phase | C6 - Complete | |
| Current Project Coordinator | Bob Lloyd | |
| Consultants | Architectura, P.C. | |
| Contractors | WD Malone Trucking & Excavating Inc | Rice Painting |
| Project Update | Bob Lloyd 9/14/17 This project remains open for current Surge Expenditures | |
| Project Schedule | Project Start Date | 09/18/2013 |
| | Project Finish Date | 01/06/2020 |
| | Planning Start Date | 09/18/2013 |
| | Planning Finish Date | 10/15/2013 |
| | Design Start Date | 01/23/2014 |
| | Design Finish Date | 04/13/2015 |
| | Construction Start Date* | 06/01/2015 |
| | Construction Finish Date* | 01/03/2020 |
| | Equipment Start Date | |
| | Equipment Finish Date | |
| *Construction Dates Include Warranty Period | | |
| Project Costs | Projected Budget | \$2,588,333 |
| | Projected Costs | \$825,515 |
| | Projected Budget Variance | \$1,762,818 |