

SUNY Oswego Facilities Services Monthly Project Update

January, 2017

Project #	100065	
Project Name	Program Study for Intramural and Recreation	
Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.	
Drainet Dhana	D2 Studios	
Project Phase	P2 - Studies	
Current Project Coordinator	Linda Paris	
Consultants	JMZ Architects and Planners P.C.	
Contractors		
Project Update	Final presentation to stakeholders is scheduled for January 26, 2017. Presentation will include phasing plan and cost estimate. Final presentation details have been confirmed.	
	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/25/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
Project Schedule	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	
	Projected Budget	\$ 105,000
Project Costs	Projected Costs	\$ 1,611
	Projected Budget Variance	\$ 103,389