



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

January, 2018

| | | |
|---|--|-------------|
| Project # | 100069 | |
| Project Name | Campus Center - Repairs and Upgrades | |
| Project Scope | <p>This is the parent project for a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, replacement of the Arena netting hoist system (1069-01), a new Student Activity Center in the former Swetman Gym locker room area (1069-02). etc. Construction will be on-going from December 2015 through mid-2018. (MJL, 2017.05.09).</p> | |
| Project Phase | Not Applicable | |
| Current Project Coordinator | Michael Lotito | |
| Consultants | | |
| Contractors | | |
| Project Update | <p>May 10, 2017 (M. Lotito) 1. See sub-projects for updates: Arena Netting 1069-01, Student Activity Center 1069-02.</p> | |
| Project Schedule | Project Start Date | 12/05/2014 |
| | Project Finish Date | 03/25/2020 |
| | Planning Start Date | 12/05/2014 |
| | Planning Finish Date | 08/02/2015 |
| | Design Start Date | 07/21/2016 |
| | Design Finish Date | 11/29/2017 |
| | Construction Start Date* | 01/25/2018 |
| | Construction Finish Date* | 03/25/2020 |
| | Equipment Start Date | |
| | Equipment Finish Date | |
| *Construction Dates Include Warranty Period | | |
| Project Costs | Projected Budget | \$1,775,000 |
| | Projected Costs | \$160,962 |
| | Projected Budget Variance | \$1,614,038 |