



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

January, 2018

Project #	100073	
Project Name	Repair and Replace Vehicular and Pedestrian Surfaces	
Project Scope	The project will include reconstruction of asphalt roadways and parking lot #7, replacement of pedestrian surfaces with cast-in-place concrete and concrete pavers, improvement to storm water drainage and replacement of street lights. This work will take place on campus owned roads located south of State route 104.	
Project Phase	C6 - Complete	
Current Project Coordinator	Larry Gettino	
Consultants	Foit Albert Associates	
Contractors	E-Z Paving Sealcoat Co LLC	
Project Update	Project has been completed. 11/14/17 LJJ	
Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	12/29/2017
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/25/2015
	Construction Start Date*	04/01/2016
	Construction Finish Date*	08/25/2017
	Equipment Start Date	
Equipment Finish Date		
<small>*Construction Dates Include Warranty Period</small>		
Project Costs	Projected Budget	\$3,149,551
	Projected Costs	\$2,722,035
	Projected Budget Variance	\$427,516