



SUNY Oswego Facilities Services Monthly Project Update

January, 2017

Project #	100093
Project Name	Program Study Intercollegiate Athletics

Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	JMZ Architects and Planners P.C.	
Contractors		

Project Update	Final presentation to stakeholders is scheduled for January 26, 2017. Presentation will include phasing plan and cost estimate. Final presentation details have been confirmed.
----------------	---

Project Schedule	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/27/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
*Construction Dates Include Warranty Period		Equipment Finish Date

Project Costs	Projected Budget	\$ 113,795
	Projected Costs	\$ 1,637
	Projected Budget Variance	\$ 112,158