



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

**January, 2018**

<b>Project #</b>	100098	
<b>Project Name</b>	Construct Batting Cage for Athletics	
<b>Project Scope</b>	Construct a 40' x 90' stone pad which will accept a double Batting Cage. Pad will include underdrain. Sleeves for Batting cage will be installed in pad during this project. Batting Cage installed by others.	
<b>Project Phase</b>	C3 - Construction	
<b>Current Project Coordinator</b>	Bob Lloyd	
<b>Consultants</b>	Appel Osborne Landscape Architecture	
<b>Contractors</b>	E-Z Paving Sealcoat Co LLC	
<b>Project Update</b>	Bob Lloyd 10/13/17  1. Construction complete 2. Final payment made 3. Moving to close-out stage	
<b>Project Schedule</b>	<b>Project Start Date</b>	05/30/2016
	<b>Project Finish Date</b>	08/20/2018
	<b>Planning Start Date</b>	05/30/2016
	<b>Planning Finish Date</b>	07/12/2016
	<b>Design Start Date</b>	05/30/2016
	<b>Design Finish Date</b>	07/08/2016
	<b>Construction Start Date*</b>	10/31/2016
	<b>Construction Finish Date*</b>	08/17/2018
	<b>Equipment Start Date</b>	
	<b>Equipment Finish Date</b>	
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$35,200
	<b>Projected Costs</b>	\$30,873
	<b>Projected Budget Variance</b>	\$4,327