



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

January, 2018

Project #	100105	
Project Name	Lanigan Room 25 Conversion	
Project Scope	<p>Dividing room 25 Lanigan to create a large lockable storage area for student used equipment. This portion of the room will need a check out desk for a student worker. The remaining portion of the room will be used as a storage area for the multiple TV studios found within the building.</p> <p>The concrete floor and ceiling will remain the same, the walls will be painted. Ventilation, life safety, electrical (including lights), and telecom will be modified to meet the new needs of the space.</p>	
Project Phase	P1 - Planning	
Current Project Coordinator	Tedra Marshall	
Consultants	SUNY Oswego	
Contractors	SUNY Oswego	
Project Update	12-28-17 - TLM - working with end user and custodial staff to move (2) existing desk into space over winter break. Order new storage shelving for north wall. Delivery will include set up	
Project Schedule	Project Start Date	03/10/2016
	Project Finish Date	11/27/2017
	Planning Start Date	03/10/2016
	Planning Finish Date	09/13/2016
	Design Start Date	08/06/2017
	Design Finish Date	08/22/2017
	Construction Start Date*	09/18/2017
	Construction Finish Date*	11/27/2017
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$18,350
	Projected Costs	\$2,803
	Projected Budget Variance	\$15,547