



SUNY Oswego
Facilities Services
Monthly Project Update

January, 2017

Project #	100108
Project Name	Extended Learning Program Relocation Space Assignment

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Jon Russo
-----------------------------	-----------

Consultants		
Contractors		

Project Update	<p>1.13.2017 (JR)</p> <ul style="list-style-type: none"> -Extended learning up and running -Scheduled work for installation of push button lock with M&O -Paint completed over winter session -MPG working on final "punchlist" items
----------------	---

Project Schedule	Project Start Date	03/10/2016
	Project Finish Date	03/10/2016
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 55,000
	Projected Costs	\$ 1,429
	Projected Budget Variance	\$ 53,571