



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

**January, 2018**

<b>Project #</b>	100114	
<b>Project Name</b>	Exterior Wayfinding Signage Ph II # 17-105 C2017	
<b>Project Scope</b>	Scope includes the replacement of all parking lot signs with new units to match the design of recently installed campus-wide wayfinding units (aqua acrylic & aluminum). Also includes installation of Tobacco Free signage on major pedestrian and vehicular paths.	
<b>Project Phase</b>	C3 - Construction	
<b>Current Project Coordinator</b>	Becky Kempney	
<b>Consultants</b>	Cannon Design Architecture & Engineering PC	
<b>Contractors</b>	PAC & Associates of Oswego Inc	
<b>Project Update</b>	Job Completed waiting on pay app.	
<b>Project Schedule</b>	<b>Project Start Date</b>	04/05/2016
	<b>Project Finish Date</b>	12/01/2017
	<b>Planning Start Date</b>	04/05/2016
	<b>Planning Finish Date</b>	05/02/2016
	<b>Design Start Date</b>	
	<b>Design Finish Date</b>	
	<b>Construction Start Date*</b>	12/30/2016
	<b>Construction Finish Date*</b>	12/01/2017
	<b>Equipment Start Date</b>	
	<b>Equipment Finish Date</b>	
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$54,682
	<b>Projected Costs</b>	\$43,985
	<b>Projected Budget Variance</b>	\$10,697