

SUNY Oswego Facilities Services Monthly Project Update

January, 2019

Project #	100115	
Project Name	Commissary - Rehab Cold Storage	
Project Scope	Existing coolers and freezers have exceeded their useful life and cost about \$150k/yr to maintain. This project will provide for the removal and abatement of existing equipment and installation of new units as determined by programming and operations of the facility. Key goals of the project include increased energy efficiency, decreased load-in times to take deliveries into cooled spaces by the pallet-load and reduced ongoing maintenance costs.	
Project Phase	C2 - Contracted	
Current Project Coordinator	Larry Gettino	
Consultants	Erdman Anthony Consulting Engineers	
Contractors	PAC & Associates of Oswego Inc	
Contractors	FAC & Associates of Oswego Inc	
-	Monthly construction meetings taking place for the next few months prior to construction start. Contractor has been providing submittals for review. Campus is evaluating location for temporary portable coolers to be used starting in April. 1/11/2019 LG	
Project Update	Campus is evaluating location for temporary por April.	
Project Update	Campus is evaluating location for temporary por April. 1/11/2019 LG	table coolers to be used starting in
Project Update	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date	
Project Update	Campus is evaluating location for temporary por April. 1/11/2019 LG	table coolers to be used starting in 03/11/2016
Project Update	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Project Finish Date	table coolers to be used starting in 03/11/2016 09/25/2020
Project Update	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Project Finish Date Planning Start Date	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016
	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Planning Start Date Planning Finish Date	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016 04/25/2016
	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016 04/25/2016 07/04/2017
	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016 04/25/2016 07/04/2017 02/26/2018
	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Planning Start Date Planning Start Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016 04/25/2016 07/04/2017 02/26/2018 04/15/2019
	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Planning Start Date Planning Finish Date Design Start Date Design Start Date Construction Start Date*	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016 04/25/2016 07/04/2017 02/26/2018 04/15/2019
Project Schedule	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	03/11/2016 09/25/2020 03/11/2016 04/25/2016 07/04/2017 02/26/2018 04/15/2019 09/25/2020
Project Schedule	Campus is evaluating location for temporary por April. 1/11/2019 LG Project Start Date Planning Start Date Planning Start Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	table coolers to be used starting in 03/11/2016 09/25/2020 03/11/2016 04/25/2016 07/04/2017 02/26/2018 04/15/2019