



SUNY Oswego Facilities Services Monthly Project Update

January, 2018

Project #	100119	
Project Name	Culkin Hall: Elevator Upgrades	
Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.	
Project Phase	D3 - Schematic	
Current Project Coordinator	Michael Lotito	
Consultants	Dwyer Architectural LLC	
Contractors		
Project Update	January 9, 2018 (M. Lotito) 1. Phase-II kickoff meeting w/ DELTA Engineers scheduled for 1/16/2018. 2. Anticipate design completion in May 2018; construction complete by February 2019.	
Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	03/23/2020
	Planning Start Date	01/02/2017
	Planning Finish Date	02/14/2017
	Design Start Date	08/10/2017
	Design Finish Date	06/07/2018
	Construction Start Date*	07/30/2018
	Construction Finish Date*	03/23/2020
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$805,404
	Projected Costs	\$109,900
	Projected Budget Variance	\$695,504