



SUNY Oswego Facilities Services Monthly Project Update

January, 2019

Project #	100119	
Project Name	Culkin Hall: Elevator Upgrades	
Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.	
Project Phase	D5 - Construction Documents	
Current Project Coordinator	Bob Lloyd	
Consultants	Dwyer Architectural LLC	Delta Engineers
Contractors		
Project Update	Bob Lloyd 1/14/19 1. Advertising Date 1/10/19 2. Pre Bid Walk-Thru 1/22/19 3. Bib Opening 2/17/19	
Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	03/30/2021
	Planning Start Date	01/02/2017
	Planning Finish Date	02/15/2017
	Design Start Date	08/10/2017
	Design Finish Date	09/27/2018
	Construction Start Date*	03/04/2019
	Construction Finish Date*	03/29/2021
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$805,404
	Projected Costs	\$109,900
	Projected Budget Variance	\$695,504