



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

January, 2017

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>Occupied/vacant locks still need to be installed in Shineman and Mackin. Expected completion date of 1/20/17 for Shineman. Mackin needs door install first which is expected end of January. Construction on priority two rooms has begun. Priority two rooms include Lakeside, MCC, Funnelle, Onondaga, and Seneca. Priority 2 rooms need signage and locks. Signage expected to be done by 1/23/17. Locks completion is unknown at this time due to ordering issues. Priority 3 rooms have been put on hold due to lack of funding.</p>
----------------	--

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 66,400
	Projected Costs	\$ 17,014
	Projected Budget Variance	\$ 49,386