



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

January, 2018

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
----------------------	---

Project Phase	C4 - Substantially Complete / Punchlist
----------------------	---

Current Project Coordinator	Linda Paris
------------------------------------	-------------

Consultants	Dwyer Architectural LLC
--------------------	-------------------------

Contractors	SUNY Oswego
--------------------	-------------

Project Update	Journal transfer to M&O has been completed. Project is complete and is closed.
-----------------------	--

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$66,400
	Projected Costs	\$26,037
	Projected Budget Variance	\$40,363