



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

January, 2018

<b>Project #</b>	100136	
<b>Project Name</b>	ID Location/Construct CSS Editing Lab	
<b>Project Scope</b>	The project will engage an Architect to perform a Program Study and determine the physical space needs of CSS for classrooms, offices, labs, and storage rooms.	
<b>Project Phase</b>	D1 - Program	
<b>Current Project Coordinator</b>	Michael Lotito	
<b>Consultants</b>		
<b>Contractors</b>		
<b>Project Update</b>	September 13, 2017 (M. Lotito) 1. PA approved; budget requested for \$20k but no funding authorized.. 2. Draft DES created for JMZ Architects to perform program study. 3. Room 6 in Mahar identified as temporary editing space.	
<b>Project Schedule</b>	<b>Project Start Date</b>	10/10/2016
	<b>Project Finish Date</b>	11/11/2022
	<b>Planning Start Date</b>	10/10/2016
	<b>Planning Finish Date</b>	11/22/2016
	<b>Design Start Date</b>	09/07/2017
	<b>Design Finish Date</b>	10/19/2017
	<b>Construction Start Date*</b>	11/17/2017
	<b>Construction Finish Date*</b>	11/11/2022
	<b>Equipment Start Date</b>	
	<b>Equipment Finish Date</b>	
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$25,000
	<b>Projected Costs</b>	\$0
	<b>Projected Budget Variance</b>	\$25,000