



# SUNY Oswego Facilities Services Monthly Project Update

January, 2018

<b>Project #</b>	100145	
<b>Project Name</b>	Waterbury Post Construction Follow-Up	
<b>Project Scope</b>	Provide additional renovations to Waterbury Hall based on items identified after use of the building for one year. This includes changes to lighting controls, wood ceiling finishes and computer lab ventilation.	
<b>Project Phase</b>	D4 - Design Development	
<b>Current Project Coordinator</b>	Larry Gettino	
<b>Consultants</b>	SUNY Oswego	
<b>Contractors</b>		
<b>Project Update</b>	<p>Provide additional renovations to Waterbury Hall based on items identified after use of the building for one year. This list includes changes to lighting controls, wood ceiling finishes and temperature control. Work planned to occur during school recesses 2017 and 2018. Several items have been completed during summer 2017.</p> <p>12/14/17 LG</p>	
<b>Project Schedule</b>	<b>Project Start Date</b>	10/03/2016
	<b>Project Finish Date</b>	07/10/2019
	<b>Planning Start Date</b>	10/03/2016
	<b>Planning Finish Date</b>	11/07/2016
	<b>Design Start Date</b>	01/16/2017
	<b>Design Finish Date</b>	04/05/2017
	<b>Construction Start Date*</b>	07/05/2017
	<b>Construction Finish Date*</b>	07/10/2019
	<b>Equipment Start Date</b>	
	<b>Equipment Finish Date</b>	
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$144,150
	<b>Projected Costs</b>	\$13,029
	<b>Projected Budget Variance</b>	\$131,121