



# SUNY Oswego Facilities Services Monthly Project Update

January, 2019

Project #	100181	
Project Name	Tyler Hall - Phase II - Surge Space	
Project Scope		
Project Phase	C3 - Construction	
Current Project Coordinator	Amy Enwright	
Consultants		
Contractors		
Project Update	<p>1.22.18 (Amy Enwright)</p> <p>1. Most of the permanent moves into the Ph IIA renovated spaces of Tyler have occurred. A couple of additional moves are being planned as spaces become available. Faculty are getting settled into their new teaching spaces and offices in anticipation of the Spring '19 semester.</p> <p>2. The permanent surge for Ph IIA is schedule from Dec 17 - Jan 28th.</p>	
Project Schedule	Project Start Date	11/01/2017
	Project Finish Date	09/27/2019
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$515,000
	Projected Costs	\$341,544
	Projected Budget Variance	\$173,457