



SUNY Oswego Facilities Services Monthly Project Update

July, 2017

Project #	100060
Project Name	Mackin Hall - Rehab for ecEnglish

Project Scope	<p>2016 - Bid out of A/C. Installation to be complete by July 31st, 2016.</p> <p>2014 - Build out of new classroom and office spaces within existing rooms in Mackin Hall.</p> <p>Project includes: Building of partitions, finishing/painting, air conditioning, drop ceilings, electrical, & door hardware.</p>
---------------	---

Project Phase	C5 - In Closeout
---------------	------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Bivens & Associates Architects PLLC	
Contractors	PAC & Associates of Oswego Inc.	Trane US Inc.

Project Update	Final payment has been made to Trane.
----------------	---------------------------------------

Project Schedule	Project Start Date	10/01/2014
	Project Finish Date	08/25/2017
	Planning Start Date	10/01/2014
	Planning Finish Date	10/23/2014
	Design Start Date	12/08/2014
	Design Finish Date	02/03/2015
	Construction Start Date*	03/01/2015
	Construction Finish Date*	02/28/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$183,850
	Projected Costs	\$170,562
	Projected Budget Variance	\$ 13,288