



SUNY Oswego Facilities Services Monthly Project Update

July, 2017

| | |
|--------------|--|
| Project # | 100073 |
| Project Name | Repair and Replace Vehicular and Pedestrian Surfaces |

| | |
|---------------|---|
| Project Scope | The project will include reconstruction of asphalt roadways and parking lot #7, replacement of pedestrian surfaces with cast-in-place concrete and concrete pavers, improvement to storm water drainage and replacement of street lights. This work will take place on campus owned roads located south of State route 104. |
|---------------|---|

| | |
|---------------|---|
| Project Phase | C4 - Substantially Complete / Punchlist |
|---------------|---|

| | |
|-----------------------------|---------------|
| Current Project Coordinator | Larry Gettino |
|-----------------------------|---------------|

| | | |
|-------------|----------------------------|--|
| Consultants | Foit Albert Associates | |
| Contractors | E-Z Paving Sealcoat Co LLC | |

| | |
|----------------|---|
| Project Update | <p>Open items are currently being worked on now that weather permits. Providing misc. closeout documentation, such as as-built drawings, is still an open item.</p> <p>A guarantee period walk-through of the project site will be done in August.</p> <p>L.Gettino 7/14/17</p> |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 12/05/2014 |
| | Project Finish Date | 11/03/2017 |
| | Planning Start Date | 12/05/2014 |
| | Planning Finish Date | 01/19/2015 |
| | Design Start Date | 09/04/2015 |
| | Design Finish Date | 11/25/2015 |
| | Construction Start Date* | 04/01/2016 |
| | Construction Finish Date* | 08/25/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-------------|
| Project Costs | Projected Budget | \$3,149,551 |
| | Projected Costs | \$2,721,334 |
| | Projected Budget Variance | \$ 428,217 |