



SUNY Oswego
Facilities Services
Monthly Project Update

July, 2017

Project #	100098
Project Name	Construct Batting Cage for Athletics

Project Scope	Construct a 40' x 90' stone pad which will accept a double Batting Cage. Pad will include underdrain. Sleeves for Batting cage will be installed in pad during this project. Batting Cage installed by others.
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Appel Osborne Landscape Architecture
Contractors	E-Z Paving Sealcoat Co LLC

Project Update	<p>Bob Lloyd, 7/14/17</p> <ol style="list-style-type: none"> 1. All work complete 2. Punch list issued (2 items) 3. Working on completing Punch List
----------------	---

Project Schedule	Project Start Date	05/30/2016
	Project Finish Date	07/18/2017
	Planning Start Date	05/30/2016
	Planning Finish Date	07/12/2016
	Design Start Date	05/30/2016
	Design Finish Date	07/08/2016
	Construction Start Date*	10/31/2016
	Construction Finish Date*	07/18/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$35,200
	Projected Costs	\$31,768
	Projected Budget Variance	\$ 3,432