



SUNY Oswego Facilities Services Monthly Project Update

July, 2018

Project #	100112	
Project Name	Campus Wide: Installation of CO detectors	
Project Scope	It is estimated 130 Carbon Monoxide detectors will need to be installed. Additionally, approximately 22 Fire Panels will need to be upgraded to communicate with the new devices and all 38 Fire Panels will need reprogramming. Upon completion, a 10% acceptance test of all building devices will be required.	
Project Phase	C5 - In Closeout	
Current Project Coordinator	Tim O'Hara	
Consultants	Dwyer Architectural LLC	C&S Engineers Inc
Contractors	Simplex Grinnell LP	
Project Update	October 31, 2017 (Knopp) 1. Knapp Electric continuing to route conduit and wires. 2. Following buildings are ready for new panel swap out as of 10/31/17 Penfield Commissary Hewitt Union Building #12 Mahar Building #20 Lanigan Pole Barn Cooper Laker Pathfinder Littlepage	
Project Schedule	Project Start Date	11/02/2015
	Project Finish Date	03/28/2019
	Planning Start Date	11/02/2015
	Planning Finish Date	12/14/2015
	Design Start Date	09/01/2016
	Design Finish Date	03/16/2017
	Construction Start Date*	05/09/2017
	Construction Finish Date*	10/31/2018
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$757,000
	Projected Costs	\$702,442
	Projected Budget Variance	\$54,558